



Kraus Global Ltd. Dispenser Commissioning Sign Off Form

Form # DSPCOM.FRM R00

Site Information (one dispenser per Commissioning Form please)	
Dispenser Serial #	Company Name
Site Name	Street
Street	City
City	State or Province/ Zip or Area Code
State or Province/ Zip or Area Code	

Important Notice: Failure to submit this form to Kraus Global upon the completion of commissioning may void warranty.

Email inquiries@krausglobal.com
 Post Kraus Global Ltd., 25 Paquin Rd., Winnipeg MB, R2J 3V9 Canada
 Fax 1-204-663-7112

Important Notice: See dispenser Quick Start Guide and manuals for start up sequence and additional information important for complete and safe commissioning.

Pre Power Up Check List

1. Was there any shipping damage to the dispenser or components?
2. Has the dispenser been properly lagged to site foundation?
3. Has all site tubing been cleared of debris and moisture?
4. Has all site tubing been leak tested to operating pressure?
5. Is incoming power between 110 and 120 VAC?
6. Is site storage pressure less than 4300 psi?
7. Are there pre filter(s) on the dispenser inlet lines? (May or may not be installed in the dispenser) Minimum requirement 10 micron, coalescing.
8. Is purge pressure above 0.3 water column on the dispenser Magnehelic gauge?

Yes/No	Indicate Value
	N/A
	N/A
	N/A
	N/A
	VAC
	psi
	N/A
	inch WC

Post Power Up Check List

1. Are dispenser displays lit up with no error codes present?
2. While in standalone mode dispenser valves open and pressure display (gauge) reads operating pressure.
3. When filling vehicle, does the display read money and volume totals?
4. At end of fill does 4 second tone sound indicating end of transaction?
5. Is cardlock or POS authorising dispenser and functioning properly?

	N/A
	psi
	N/A
	N/A
	N/A

If you answered "No" to any of the above please provide reason in comments below.

Comments:

Commissioning Technician Signature Required

Print Name:	Date:
Signature:	